



NORTH AMERICAN DEVELOPMENT BANK PROJECT CLOSEOUT FACT SHEET

| | | | |
|------------------------|--|---------------------|--------------------|
| Project: | Water and Wastewater Improvement Project | | |
| Location: | Santa Rosa, Texas | Certification Date: | September 25, 2002 |
| Type: | Water and wastewater | Operation Startup: | December 31, 2008 |
| Population Benefitted: | 2,900 | Closeout Date: | August 2, 2022 |

Pre-project Conditions

Santa Rosa experienced immense population growth between 1980 and 2000, mostly in the form of 16 *colonias* on the outskirts of the town.¹ With no access to centralized water and wastewater systems, *colonia* residents installed on-site sanitary disposal systems, which in many cases did not meet minimum regulatory standards and thus posed serious environmental and health risks. Between 1992 and 2002, Santa Rosa extended water distribution lines to three of those *colonias* and wastewater collection lines to one *colonia*. The North Alamo Water Supply Corporation was planning to supply water to eight *colonias*, so the City was looking to provide water service to the remaining five *colonias* and wastewater services to 15 *colonias*. Moreover, this increased demand was affecting the quality of the services. The water supply system was unable to provide adequate service to current customers or meet minimum quality standards because of insufficient capacity and old, undersized lines. The small wastewater treatment plant was also working at full capacity servicing existing customers. To add new customers, additional capacity was needed.

Project Objective

Expand and improve the water system to provide safe and reliable drinking water to residents. Eliminate exposure to untreated wastewater discharges and prevent contamination of the aquifer by providing wastewater collection and treatment services to unserved areas.

Project Scope

Water improvements included increasing the capacity of the water treatment plant by 307,000 gallons per day (gpd) to a total of 1 million gallons a day (mgd), construction of 19,000 linear feet of waterlines, and installation of 86 new water hookups. Wastewater improvements included increasing treatment capacity by 291,000 gpd to a total of 681,000 gpd, construction of 87,800 linear feet of sewer lines and five lift stations, installation of 373 sewer connections and the decommission of the existing septic tanks.



¹ *Colonias* are unregulated residential developments on the U.S. side of the international border with Mexico that lack critical infrastructure, such as paved roads, water distribution lines, sewer systems, flood protection or other public facilities.

Project Results

| Outputs | Indicator | Target in 2002 (at certification) | Actual (2009) |
|---|-----------|--------------------------------------|------------------|
| Drinking water system | | | |
| New and improved treatment system capacity | gpd | 307,000 | 500,000 |
| Drinking water distribution lines | miles | 3.60 | 0 |
| New residential hookups | number | 86 | 86 |
| Wastewater System | | | |
| The project was downsized due to insufficient funding. No wastewater systems components were carried out. | | | |

A new module with the capacity to treat 500,000 gpd of water was built, and the existing plant was retrofitted for a total capacity of 1 mgd.

| Outcomes | Indicator | Target in 2002 (at certification) | Actual (2009) |
|---|-------------|--------------------------------------|------------------|
| Population benefitted | number | 4,400 | 2,900 |
| Additional water treated | gpd | 307,000 | 500,000 |
| Increased access to drinking water | connections | 86 | 86 |
| Increased access to wastewater collection | connections | 373 | 0 |
| Additional treated wastewater | gpd | 291,00 | 0 |

In addition to providing first-time service to 86 households, water service was improved for the entire Santa Rosa population.

Project Financing (USD)

| Sources of Funding | Estimated at certification | Actual Amount |
|---|-------------------------------|---------------------|
| NADBank BEIF construction assistance grant* | \$ 2,545,805 | \$ 1,313,130 |
| NADBank BEIF transition assistance grant** | 1,429,454 | 650,612 |
| Other sources*** | 7,160,900 | 2,321,083 |
| Total | \$ 11,136,159 | \$ 4,284,825 |

* Border Environment Infrastructure Fund (BEIF) funded by the U.S. Environmental Protection Agency (EPA) and administered by NADBank.

** BEIF transition assistance is used to help pay system debt associated with the project, so that user fees can be raised gradually to the level required to make the system self-sustaining.

*** Other sources include a grant & loan through the Texas Water Development Board.